

AE/SSD/BBR 97/15-16

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No.

1st & Final Bill A/31-7-15

Name of Work Improvements to Footpath in 2nd crossroad & other 342408

Name of Contractor of nature of Agency roads near Srisrama temple in mallasandra,
Date of commencement of work in ward no. 13, in SSD

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1)	WD No ÷ EE/DD/WD/338/14-15, date ÷ 31/3/2015						
2)	Job Code Number ÷ 013-15-000004						
3)	A.S NO ÷ CE/D2/AA/055/14-15, dt ÷ 23/10/2014						
4)	T-S NO ÷ EE/DD/TS/103/14-15, dt ÷ 29/10/2014						
5)	Tender Notification NO ÷ BBMP/EE/DD/Ten/03/2014-15, dt ÷ 31/10/2014						
6)	Est Cost Rs. 15.00 Lakhs						
7)	Name of the Contractor ÷ B. Umesh						
8)	Date of Recording ÷ 31-7-15						
						P. Code ÷ 1771	

Date of completion : 30.6.2015

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Refer to la Measur 8
		Number 3	Length 4	Breadth 5	Depth 6		
1	1) Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods. Complete as per specifications with all leads and lifts etc., Complete as per specification & direction of Engineer-in-charge of the work.					vide 167.06 Cum @ Rs. 75.60 ⇒ 12,6	
	TMB Page NO :- 342483/1 to 342485/2						
	2) Providing & laying in position plain cement concrete of mix M10 with cement @ 180 Kg with 40 mm and downsize graded granite metal coarse aggregates @ 0.86 cum & fine aggregates @ 0.58 cum, machine mixed, concrete laid in layers, not exceeding 15 cm thick, well compacted in foundation and plinth including cost of all materials, labour, H.M of machinery, curing etc, complete as per specification and direction of Engineer-in-charge of the work.						

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342409

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	T.M.B page no: 342486/1 to 342487/2			Qty	vide	34.96	Cum
					@ R.	2486.35	⇒ 86,923 = 00
3)	Removing B.S slab of drain & stacking with all leads and lifts etc., Complete as per specification & direction of Engineer in-charge of the work.			Qty	vide	200.32	sqm
	T.M.B page no: 342488/1 to 342488/2				@ R.	58.32	⇒ 11,682 = 00
4)	Refixing stone slabs of drain & stacking pointing in cm 1:3 with all leads & lifts etc., Complete as per specification and direction of Engineer-in-charge of the work.					200.32	sqm
	Qty vide Item no. 3				@ R.	75.60	⇒ 15,144 = 00

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
5)	Providing Granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete as per specification & direction of Engineer-in-charge of the work TMB page no : 342488/2			Qty	vide	14.99 sqm @ R. 639.36 ⇒ 9,581.00	
6)	Providing & Constructing precast concrete solid blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 masonry (Quoin, Jamb, corner blocks) with solid concrete blocks of size 40x20x20 cms conforming to IS : 2185/1965 in superstructure including cost of materials, labour, charges, scaffolding, curing complete as per specification and direction of Engineer-in-charge of the work TMB page no : 342489/1 to 342489/2			Qty	vide	207.20 sqm @ R. 993.60 ⇒ 2,05,874.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342410

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
7)	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 mpa per sqm with cement mortar 1:4 masonry (quoins, Jambs, closer blocks) with solid cement blocks of size 40x15x20 cms conforming to I.S. : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications with all leads and lifts etc., complete as per specification and direction of Engineer-in-charge of the work. TMB page no: 342490/1 Qty vide — 207.20 sqm to 342490/2 @ Rs. 940.68 ⇒ 1,94,909.00						
8)	Providing flush pointing to square rubble, coarse or uncoarse stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm, nicely lining, including cost of materials,						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	labour, curing complete as per specification and direction of Engineer-in-charge of the work. TMB page no:- 342491/1 to 342492/2					Qty vide 207.20 sqm @ R. 91.80 → 19,021.00	
9)	Providing and laying in position plain cement concrete of mix M15 with cement @ 240 kgs, with 20 mm and d/s graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation, plinth and walls, including cost of materials, labour, Hm of machinery, curing complete as per specification and direction of Engineer-in-charge of the work. TMB page no:- 342492/1 to 342492/2					Qty vide 10.36 Cum @ R. 5327.64 → 55,194.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. B 342411

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	10) Providing & laying reinforced cement ~~pre~~ precast slabs of mix cc 1:1½:3 using 20mm & downsize graded granite metal using HYSD 10mm dia steel @ 100mm c/c both ways & complete as per specification & direction of Engineer-in-charge of the work.						
		1 +	23.70	0.90		21.33	
		1 +	22.00	0.90		19.80	
		1 +	19.30	0.90		17.37	
		1 +	12.70	0.90		11.16	
		1 +	28.00	0.90		25.20	
		1 +	1.50	0.90		1.35	
		1 +	30.00	0.90		27.00	
		1 +	30.00	0.90		27.00	

4th Crd for beam
2nd to 6th section
Teelper Bdr
Sider

Measurements checked
and found correct

E.E. (S.D.)

4=00

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Measurements checked & found correct E.E. 10.10.1 1st rd S. 10000 Temp to Rk 2nd ex Rk Shutter Hand	1 ✓ 1					

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342412

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Missed slab -	1	14.00	0.90		12.60	
		1	15.00	0.90		13.50	
	Kurempu school Road	27	0.60	0.90		14.58	
	3rd cross road	30	0.60	0.90		16.20	
	Shetty halli main road	28	0.60	0.90		15.12	
						482.58	
						482.40	Sqm
						1600=00	⇒ 7,71,840=00
11)	Disposal of debris to final place of disposal with all lead to left & as direction by the engineer in charge of the work, lead 3 km a) Basic rate for haulage of materials, as per Item no. 17.4) KSRRB : m100-4.1:						

Measurements
checked & found
correct

31/8/18

E.E. (D.D.)

Qty limited to sch qty

@ R.

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	R. 2.00 Tonne/Km b) Average earth of work for R. 2.00/Km c) Add loading & unloading complete as per specification and direction of Engineer-in-charge of the work. ಶ್ರೀ ವಿಠ್ಠಲೇಶ್ವರ ಮಠ, ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ 1) The Contractor has done the work satisfactorily. 2) The Contractor has removed debris from workspot.				1.28 Tonne/Km	167.06 Cum	
						@ R. 75.47	12608=00
						Bill Amount of R.	13,95,406=00

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಆಫೀಸರು
ಶ್ರೀಮತಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

31-7-15

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342413

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	1st Cross Road 2nd Cross Road 1st Cross 2nd Cross 3rd Cross 4th Cross Sri Ranga Temple Panchajanya Temple Road Pipe Line Road Foot path						
	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಕುಟುಂಬ ಕಲ್ಯಾಣ ಇಲಾಖೆ, ದಾಸರಹಳ್ಳಿ, ಬೆಂಗಳೂರು ಜಿಲ್ಲಾ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ 1. ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು						

Contents	Reference to last Measurement
7	8

1st Final Bill

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342483

Serial No.

Name of Work Improvements to Footpath in 2nd crossroad and other roads near
From To

Name of Contractor of nature of Agency Srirama temple in mallasandra, in ward-13, in SSD

Date of commencement of work Pre-measurement

Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	<u>Contractor: B. Umesh</u>						
	<u>Earthwork excavation by manual means in ordinary soil</u>						
	<u>Panchanuki temple road-</u>						
	<u>from 4th cross to pipeline</u>						
	<u>45</u>						
	<u>ಕಾರ್ಯದ ವಿವರಣೆ: ಸಾಮಾನ್ಯ ಮಣ್ಣಿನಲ್ಲಿ ಕೈಯಿಂದ ಕೆತ್ತಿದ ಭೂಮಿ</u>						
	<u>ಪಂಚನುಕಿ ದೇವಾಲಯದಿಂದ 4ನೇ ದುರಸ್ತಿ ರಸ್ತೆಗೆ ಮತ್ತು ಪೈಪ್‌ಲೈನ್‌ಗೆ</u>						
	<u>ದೂರ 45 ಅಡಿ</u>						
			26.70	0.45	0.45	5.41	
			25.00	0.45	0.45	5.06	
			19.30	0.45	0.45	3.91	
			12.40	0.45	0.45	2.51	
			30.00	0.45	0.45	6.08	
			1.50	0.45	0.45	0.30	
			10.30	0.45	0.45	2.09	
			30.00	0.45	0.45	6.08	
			30.00	0.45	0.45	6.08	
			30.00	0.45	0.45	6.08	
			2.50	0.45	0.45	0.51	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Cross Road R/S	1	27.80	0.45	0.45	5.63	
		1	24.00	0.45	0.45	4.86	
		1	30.00	0.45	0.45	6.08	
		1	3.00	0.45	0.45	0.61	
	Cross Road L/S	1	30.00	0.45	0.45	6.08	
	1st Cross R/S - near Sri nanna temple road opp. side from	1	3.00	0.45	0.45	0.61	
	3rd cross to Shettyalli main Road	1	16.50	0.45	0.45	3.34	
		1	30.00	0.45	0.45	6.08	
		1	30.00	0.45	0.45	6.08	
	2nd cross e/s from 3rd cross to Shettyalli mainroad	1	7.60	0.45	0.45	1.54	
		1	25.00	0.45	0.45	5.06	
		1	8.00	0.45	0.45	1.62	
		1	10.80	0.45	0.45	2.19	
		1	25.00	0.45	0.45	5.06	
		1	6.30	0.45	0.45	1.28	
		1	14.00	0.45	0.45	2.84	
		1	15.00	0.45	0.45	3.04	

Crossroad

ಶ್ರೀ ನನ್ನಾ ದೇವಾಲಯದ ವಿರುದ್ಧವಾಗಿರುವ ರಸ್ತೆ, ದಾಖಲೆ ಮಾಡಲಾಗಿದೆ. ಈ ರಸ್ತೆಯು 3ನೇ ದಾಖಲೆಯಿಂದ ಶೆಟ್ಟಿಲಿ ಮುಖ್ಯರಸ್ತೆಗೆ ಸೇರುತ್ತದೆ.

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342484

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	For flagging course						
	RLS	1	26.70	0.30	0.30	2.40	
	B/S	1	26.70	0.15	0.20	0.80	
	RLS	1	25.00	0.30	0.30	2.25	
	B/S	1	25.00	0.15	0.20	0.75	
	RLS	1	19.30	0.30	0.30	1.74	
	B/S	1	19.30	0.15	0.20	0.58	
	RLS	1	12.40	0.30	0.30	1.12	
	B/S	1	12.40	0.15	0.20	0.37	
	RLS	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	RLS	1	1.50	0.30	0.30	0.14	
	B/S	1	1.50	0.15	0.20	0.05	
	RLS	1	10.30	0.30	0.30	0.93	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	B/S	1	10.30	0.15	0.20	0.31	
	R/S	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	2.50	0.30	0.30	0.23	
	B/S	1	2.50	0.15	0.20	0.08	
	R/S	1	27.80	0.30	0.30	2.50	
	B/S	1	27.80	0.15	0.20	0.83	
	R/S	1	24.00	0.30	0.30	2.16	
	B/S	1	24.00	0.15	0.20	0.72	
	R/S	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	3.00	0.30	0.30	0.27	
	B/S	1	3.00	0.15	0.20	0.09	
	R/S	1	30.00	0.30	0.30	2.70	

ನಹಾಯಕ ಕಾಯಿ ಹಾಲುಕೆ ಅಳಿಯಂತೆರೆದು
 ಚೌಕಕ್ಕೆ ಉಪವಿಡುಗ, ದಾಸರೆಹಕ್ಕೆ ದಲಯ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342485

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	3.00	0.15	0.30	0.27	
	B/S	1	3.00	0.15	0.20	0.09	
	R/S	1	16.50	0.30	0.30	1.49	
	B/S	1	16.50	0.15	0.20	0.50	
	R/S	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	30.00	0.30	0.30	2.70	
	B/S	1	30.00	0.15	0.20	0.90	
	R/S	1	7.60	0.30	0.30	0.68	
	B/S	1	7.60	0.15	0.20	0.23	
	R/S	1	25.00	0.30	0.30	2.25	
	B/S	1	25.00	0.15	0.20	0.75	
	R/S	1	8.00	0.30	0.30	0.72	

ಶಿವಮೊಗ್ಗ ಕಾರ್ಯಪಾಲಕ ಅಧಿಕಾರಿಗಳು
ಜಿಲ್ಲಾ ಪಂಚಾಯತ, ಶಿವಮೊಗ್ಗ
ಜಿಲ್ಲಾ ಪಂಚಾಯತ, ಶಿವಮೊಗ್ಗ
ಜಿಲ್ಲಾ ಪಂಚಾಯತ, ಶಿವಮೊಗ್ಗ
ಜಿಲ್ಲಾ ಪಂಚಾಯತ, ಶಿವಮೊಗ್ಗ

MEASUREMENT BOOK

[illegible]

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342486

Serial No.
Name of Work
Name of Contractor of nature of Agency
Date of commencement of work

1	Date	2	Full description, etc, of work	Dimensions				7	8
				3	4	5	6		
				Number	Length	Breadth	Depth	Contents	Reference to last Measurement
				1	25.00	0.15	0.15	0.56	
				1	19.30	0.30	0.15	0.87	
				1	19.30	0.15	0.15	0.87	
				1	19.40	0.15	0.15	0.43	
				1	12.40	0.30	0.15	0.56	
				1	12.40	0.15	0.15	0.28	
				1	30.50	0.30	0.15	1.35	
				1	30.60	0.15	0.15	0.68	
				1	1.50	0.15	0.15	0.07	
				1	1.50	0.30	0.15	0.03	
				1	10.30	0.15	0.15	0.46	
				1	10.30	0.30	0.15	0.23	
				1	30.00	0.15	0.15	1.35	
				1	30.00	0.30	0.15	0.68	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		1	30.00	0.30	0.15	1.35	
		1	30.00	0.15	0.15	0.68	
		1	30.00	0.30	0.15	1.35	
		1	30.00	0.15	0.15	0.68	
		1	2.50	0.30	0.15	0.11	
		1	2.50	0.15	0.15	0.06	
		1	27.80	0.30	0.15	1.25	
		1	27.80	0.15	0.15	0.63	
		1	24.00	0.30	0.15	1.08	
		1	24.00	0.15	0.15	0.54	
		1	30.00	0.30	0.15	1.35	
		1	30.00	0.15	0.15	0.68	
		1	3.00	0.30	0.15	0.14	
		1	3.00	0.15	0.15	0.07	
		1	20.00	0.30	0.15	1.35	
		1	30.00	0.15	0.15	0.68	
		1	3.00	0.30	0.15	0.14	
		1	3.00	0.15	0.15	0.07	
		1	16.50	0.30	0.15	0.74	

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342487

Serial No.

Name of Work

From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		1	16.50	0.15	0.15	0.37	
		1	30.00	0.30	0.15	1.35	
		1	30.00	0.15	0.15	0.68	
		1	30.00	0.30	0.15	1.35	
		1	30.00	0.15	0.15	0.68	
		1	7.60	0.30	0.15	0.34	
		1	7.60	0.15	0.15	0.17	
		1	25.00	0.30	0.15	1.13	
		1	25.00	0.15	0.15	0.56	
		1	8.00	0.30	0.15	0.36	
		1	8.00	0.15	0.15	0.18	
		1	10.80	0.30	0.15	0.49	
		1	10.80	0.15	0.15	0.24	
		1	25.00	0.30	0.15	1.13	

MEASUREMENT BOOK

Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
1	2	Number 3	Length 4	Breadth 5	Depth 6	7	8
		1	25.00	0.15	0.15	0.56	
		1	6.30	0.30	0.15	0.28	
		1	6.30	0.15	0.15	0.14	
		1	14.00	0.30	0.15	0.63	
		1	14.00	0.15	0.15	0.32	
		1	15.00	0.30	0.15	0.68	
		1	15.00	0.15	0.15	0.34	
						35.35	
				Duty wide		34.96	Cum
3)	Removing B-S slab of drain & stacking... Part	1	13.35	0.90	12.02		
		1	12.50	0.90	11.25		
		1	9.65	0.90	8.69		
		1	6.20	0.90	5.58		
		1	15.00	0.90	13.50		
		1	0.75	0.90	0.68		

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342488

Serial No.

Name of Work

Name of Contractor of nature of Agency

From

To

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
		1	5.15	1	0.90	4.64
		1	15.00		0.90	13.50
		1	15.00		0.90	13.50
		1	15.00		0.90	13.50
		1	1.25		0.90	1.13
		1	13.90		0.90	12.51
		1	12.00		0.90	10.80
		1	15.00		0.90	13.50
		1	1.50		0.90	1.35
		1	15.00		0.90	13.50
		1	1.50		0.90	1.35
		1	8.25		0.90	7.43
		1	15.00		0.90	13.50
		1	15.00		0.90	13.50

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		1	3.80		0.90	3.42	
		1	12.50		0.90	11.25	
		1	4.00		0.90	3.60	
		1	5.40		0.90	4.86	
		1	12.50		0.90	11.25	
		1	3.15		0.90	2.84	
		1	7.00		0.90	6.30	
		1	7.50		0.90	6.75	
						<u>235.67</u>	
						35.35	
	mixed qty 15%					200.32	sqm
	5) Providing Granite slabs of selected quality roughly dressed & fixed					8.24	
	thrued by Searge	1	6.10	1.35		6.75	
		1	5.00	1.35			
						<u>14.99</u>	sqm
							19-6-15

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342489

Serial No.

Name of Work

From

To

Name of Contractor of nature of Agency

Date of commencement of work

Statement of work							
Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
1		Number	Length	Breadth	Depth		
	2	3	4	5	6		
6)	Providing & Constructing For Road side	precast	concrete solid blocks with compressive				
		1	26.70		0.40	10.68	
		1	25.00		0.40	10.00	
		1	19.30		0.40	7.72	
		1	12.40		0.40	4.96	
		1	30.00		0.40	12.00	
		1	1.50		0.40	0.60	
		1	10.30		0.40	4.12	
		1	30.00		0.40	12.00	
		1	30.00		0.40	12.00	
		1	30.00		0.40	12.00	
		1	5.50		0.40	1.00	
		1	27.80		0.40	11.12	
		1	24.00		0.40	9.60	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		1	30.00		0.40	12.00	
		1	3.00		0.40	1.20	
		1	30.00		0.40	12.00	
		1	3.00		0.40	1.20	
		1	16.50		0.40	6.60	
		1	30.00		0.40	12.00	
		1	30.00		0.40	12.00	
		1	7.60		0.40	3.04	
		1	25.00		0.40	10.00	
		1	8.00		0.40	3.20	
		1	10.80		0.40	4.32	
		1	25.00		0.40	10.00	
		1	6.30		0.40	2.52	
		1	14.00		0.40	5.60	
		1	15.00		0.40	6.00	
						209.48	
				Qty	vide	207.20	Sqm

20-6-8

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342490

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
7)	Providing & constructing for Building side	1	26.70		0.40	10.68	
		1	25.00		0.40	10.00	
		1	19.30		0.40	7.72	
		1	12.40		0.40	4.96	
		1	30.00		0.40	12.00	
		1	1.50		0.40	0.60	
		1	10.30		0.40	4.12	
		1	30.00		0.40	12.00	
		1	30.00		0.40	12.00	
		1	30.00		0.40	12.00	
		1	2.50		0.40	1.00	
		1	27.80		0.40	11.12	
		1	24.00		0.40	9.60	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		1	30.00	0.40	0.40	12.00	
		1	3.00	0.40	0.40	1.20	
		1	30.00	0.40	0.40	12.00	
		1	3.00	0.40	0.40	1.20	
		1	16.50		0.40	6.60	
		1	30.00		0.40	12.00	
		1	30.00		0.40	12.00	
		1	7.60		0.40	3.04	
		1	25.00		0.40	10.00	
		1	8.00		0.40	3.20	
		1	10.80		0.40	4.32	
		1	25.00		0.40	10.00	
		1	6.30		0.40	2.52	
		1	14.00		0.40	5.60	
		1	15.00		0.40	6.00	
						209.48	
				Qty	vide	207.20	Sym

ch a ke
7th

24/6/2015
ಮಹಾಯಕ ಕಾರ್ಯಾಲಯ ಅಭಿಯಂತರರು
ಶಿಕ್ಷಣ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಪಂಚಾಯತ್
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಹಾ.ಎಂ.ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

24-6-15

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342491

Serial No.

Name of Work

From

To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
8)	Providing flush pointing to square rubble, coarse or uncoarse stone	2x1	26.70	0.20		10.68	
		2x1	25.00	0.20		10.00	
		2x1	19.30	0.20		7.72	
		2x1	12.40	0.20		4.96	
		2x1	30.00	0.20		12.00	
		2x1	1.50	0.20		0.60	
		2x1	10.30	0.20		4.12	
		2x1	30.00	0.20		12.00	
		2x1	30.00	0.20		12.00	
		2x1	30.00	0.20		12.00	
		2x1	2.50	0.20		1.00	
		2x1	27.80	0.20		11.12	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		2x1	24.00	0.20		9.60	
		2x1	30.00	0.20		12.00	
		2x1	3.00	0.20		1.20	
		2x1	30.00	0.20		12.00	
		2x1	3.00	0.20		1.20	
		2x1	16.50	0.20		6.60	
		2x1	30.00	0.20		12.00	
		2x1	30.00	0.20		12.00	
		2x1	7.60	0.20		3.04	
		2x1	25.00	0.20		10.00	
		2x1	8.00	0.20		3.20	
		2x1	10.80	0.20		4.32	
		2x1	25.00	0.20		10.00	
		2x1	6.30	0.20		2.52	
		2x1	14.00	0.20		5.60	
		2x1	15.00	0.20		6.00	
				Qty	vide	209.48	
						207.20	

cel a bc
Thimble
25/6/2015
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬ್ಬಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಪುರಂ
ಜಿಲ್ಲಾ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಜೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Sum 25-6-15

M. A. R. 57 (Rule 116)
Measurement Book

No. B

342492

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	g) Providing & laying in position plain cement concrete of mix M15 with	1 x 2	26.70	0.20	0.05	0.53	
		1 x 2	25.00	0.20	0.05	0.50	
		1 x 2	19.30	0.20	0.05	0.39	
		1 x 2	12.40	0.20	0.05	0.25	
		1 x 2	30.00	0.20	0.05	0.60	
		1 x 2	1.50	0.20	0.05	0.03	
		1 x 2	10.30	0.20	0.05	0.21	
		1 x 2	30.00	0.20	0.05	0.60	
		1 x 2	30.00	0.20	0.05	0.60	
		1 x 2	30.00	0.20	0.05	0.60	
		1 x 2	2.50	0.20	0.05	0.05	
		1 x 2	27.80	0.20	0.05	0.56	
		1 x 2	24.00	0.20	0.05	0.48	
		1 x 2	30.00	0.20	0.05	0.60	

